

**Marysville Borough Sewer & Sanitation Committee**  
**October 1, 2018**  
**2:15 PM**  
**MINUTES**

**Chair: Steve Copp      Members: Larry Little, Lance Barthel**

**Operators: Lonnie, Peter**

**Engineer: William Rudy**

**Long Term Planning:**

Cleaning out the SBR's after Sewer Separation Project

Replace Mixer's

Replace Decanter's

Electric Panel in Round House

**1. Sewer Separation Project, Anticipated Construction Schedule**

October 2 meeting with paving company to mark out limits. Paving will start October 3<sup>rd</sup> on Lansvale Street. They are going to mill 11&15 in the morning of the 3<sup>rd</sup>. The water company will start paving October 16<sup>th</sup>. The wear course should be ready to start the beginning of November weather permitting along with the contractor.

**2. Sewer Main along River**

The river has been too high for the guys to get in to do the repairs on the trunk line.

**3. Manhole Repair on Front Street (4,750.00) Possible adding of Pressure Grouting if required.**

After some discussion and pictures the committee approved to place this line item on the council agenda.

**4. 2 Certificate of Payments (JOAO & Bradley, PSI Pump Station)**

No discussion, they did the work we have to pay them.

Frank Boyer was here to ask the committee to change the ordinance so the home owner is not responsible for their sewer laterals from the clean out to the sewer main out on the street. He also was concerned with the 22 and 45 degree turns in his sewer lateral. The committee insured Frank that these are common and would not hamper the sewer lateral. Scott showed Frank a book from the last project to show most laterals have this type of piping.

**Next Meeting Monday, November 5, 2018**